Council Delivery Plan - Status Key

ouncii L	elivery Plan – Status Key							
Status	Description							
<u>Projects</u>								
	The project (and all recorded milestones) has been completed.							
	All ongoing milestones have not reached their due dates (or do not have due dates).							
	There is at least one ongoing milestone that has not been completed by the due date, but the overall project due date has not passed. Proposals to change milestone due dates will be made, which may also lead to a proposed change to the overall project due date.							
	Overall project due date has passed and there is at least one milestone that has not been completed. Proposals to change project due date and milestone due dates will be made.							
Risks								
	Assessed as a low risk.							
	Assessed as a medium risk.							
	Assessed as a high risk.							
<u>KPIs</u>								
	Data value has met or exceeded the target figure. Performance is at an acceptable level.							
	Data value has not achieved the target figure. Need to consider appropriate action to return performance to an acceptable level.							
	Data value has not achieved the target figure. Urgent action required to return performance to an acceptable level.							
	Data value is reported for 'information only' and there is no requirement to set targets for the KPI.							
?	Ideagen cannot calculate a status, as officers have not entered a target figure for the period.							
	Data value has improved compared with the same time last year.							
1	Data value has deteriorated compared with the same time last year.							
-	Data value has not changed compared with the same time last year.							
2	Ideagen cannot calculate a direction of travel, as previous data is not available for comparison.							

## **Project Statuses**



Project	Status	Risk Level
Resident/Public EV Charging in our Car Parks		
Town Centre Strategies		
Local Plan Review		
Pay on Exit Parking		<b>②</b>



## **Key Performance Indicators (KPIs)**

KPI	Lastest Update	Value	Target	Trend (Compared with the same time last year)
Percentage of all planning applications determined within the relevant statutory or agreed time periods	Q3 2024/25	86.2% (year to date)	80%	(85.22%)

## **Projects / Risks**

	Resident/Public EV Charging in our Car Parks		Due	Date	31-May-2025	Origina	al Date	31-Mai	r-2025	
Project Summary	Finalise contract/leases with private sector partner and subsequently install new EV charging points in our outdoor surface car parks. OZEV grant secured to deliver the project, although the funding is only available until March 2025.  Project carried over from the 2023/24 Council Delivery Plan.									
Update	10-Feb-2025 Contract with private sector partner finalised on 7 January 2025. Completion of relevant leases for the length of the contract still ongoing, although we are due to issue letters of authority-to-proceed shortly, which will authorise the contractor to commence works prior to the completion of the leases. Expect leases to be finalised by the end of May 2025. In the agreed indicative programme, works are scheduled to commence on 3 March 2025, although the contractor has advised that they are unable to mobilise until they receive the letters of authority-to-proceed. There is a 12-week installation programme for completing works, so installation of all new EV charging points is expected by the end of May 2025. However, the timeframe for connecting power to the new charging points is reliant on the relevant Distribution Network Operators completing required tasks in a relatively short delivery timeframe, so the May 2025 target date may be subject to change. In view of the delayed start and finish dates, we have written to the Department for Transport setting out the revised programme and requesting an extension to the 31 March 2025 grant funding deadline. We are still to hear back from them. Although outside of the scope of this Council Delivery Plan OZEV ORCS funded project (installation of new EV charging points in our outdoor surface car parks), the Council's property insurer has now confirmed that we can replace existing charging points in our multi-storey car parks as well. In view of the project now being scheduled to be completed later than March 2025 and not yet receiving confirmation that the grant funding deadline can be extended, the overall project risk level continues to be assessed as 'medium'.									
Milestone		Due Date	Complete	Note						
NHC to start	promoting project.	31-Oct- 2024	Yes	Our investme Outlook mag	ent in EV charging infras gazine, which was publisl	tructure was in hed in early D	ncluded in th ecember 202	e Winter 202 24.	4 edition of	
Contract finalised with private sector partner.  31-Dec- 2024 Yes funded project (installation of new E to progress in advance of the further					ct (installation of new E\ n advance of the further car parks, which was del	Contract amended to enable the OZEV ORCS EV charging points in our outdoor surface car parks) or project to replace existing charging points in our lelayed by the need to satisfy the Council's property is.				
Complete rel	levant leases with contractor for the length of the contract.	17-Jan- 2025	No	has been fur	change to 31 May 2025. ther delayed, authority-to 25 to allow works to com	o-proceed lette	ers are due to	o be issued ir	n early	
Contractor to	Due date to change to 3 March 2025.  Contractor to commence works  17-Jan- No.  Contractor has advised that they are u					5. There is a 12-week delivery programme. e unable to mobilise until the authority-to-proceed er, the infrastructure and capacity are ready to start s they are received.				
Installation of all new EV charging points completed.  Due date to change to 31 May 2025.  milestones. Timeframe for connecting relevant DNOs completing required ta there is a risk that the May 2025 target.						5. This is due to delays completing earlier ing power to the new charging points is reliant on the dasks in a relatively short delivery timeframe, so rget date may be missed. We have written to the dut the revised programme and requesting an land funding deadline.				
	Risks							Current Score	Target Score	
2. Unable to	Risks:  1. Not successful in obtaining grant funding (no longer a risk).  2. Unable to identify/procure a private sector partner (no longer a risk).  3. Unable to agree contract conditions/relevant lease arrangements with contractor.						5	5	1	

4. Unable to deliver project in accordance with OZEV requirements.  5. Unable to schedule required DNO upgrades in line with implementation programme.  6. Insurance requirements lead to changes to installation plans (no longer a risk).		
7. Unable to reach agreement with Garden Square Shopping Centre regarding the replacement of existing charging points in Letchworth multi-storey car park (outside scope of OZEV project and no longer a risk).  Risk entry carried over from the 2023/24 Council Delivery Plan.		

	Town Centre Strategies		Due Date31-Jul-2025Original Date						r-2025	
Project Summary	Progress development of an overarching Town Centre Strategy, including guidance on developing strategic plans for individual town centres.  **Project carried over from the 2023/24 Council Delivery Plan.**									
Latest Update	05-Feb-2025 Retail evidence base now completed. To manage losing the previous temporary Regeneration Officer resource, the consultants have now been instructed to review the wider evidence base and prepare the draft Strategy. Currently expect the draft Strategy to be ready by the end of May 2025. This will then have to go to Project Board before being presented to Cabinet in Summer 2025 (precise meeting date still to be confirmed). The draft Strategy will include sections for each town, providing guidance on developing individual strategic plans. If Cabinet are happy with the report recommendations, we will then move on to the public consultation phase followed by formal adoption by Cabinet. Precise timings for milestones that follow presentation of the draft Strategy to Cabinet are still to be confirmed. As there remains uncertainty regarding the outcomes from future Project Board/Cabinet meetings and that without a Strategy, there remains a risk of speculative development due to a lack of strategic direction, the overall project risk level continues to be assessed as 'medium'.									
Milestone		Due Date	Complete	Note						
1. Undertake	e work to complete evidence base.	31-Jul- 2024	Yes	Consultants review finding	presented initial report o	n evidence ba	se and stake	eholder works	shop held to	
2. Further re	2. Further review/refinement of evidence base and final sign-off.  20-Dec-2024  Yes Finalised retail evidence base in Decbase for draft Strategy. To be publis on the draft Town Centre Strategy.									
3. Developm	3. Development and finalization of draft Stratogy 31-Jan- No. Officer resource, we have now instru					5. Having lost the previous temporary Regeneration ructed the consultants to review the wider evidence y. This is expected to delay completion of the draft				
4. New miles	stone - Project Board review and approval of draft Town Centre Strategy.	30-Jun- 2025	No							
5. Present de	etails of draft Strategy, including guidance sections for each town, to Cabinet.	18-Mar- 2025	No			Aim to submit the Strategy to Cabinet in early leeting date is still to be confirmed.				
6. Consultati	on on draft Town Centre Strategy.		No	Due date to meeting.	be confirmed, as depend	lent on outcon	ne of Summe	er 2025 Cabir	net	
7. Cabinet a	7. Cabinet adopt Town Centre Strategy.  Due date to be confirmed. Exact timic consultation and findings of the consultation.							approval to pi	roceed to	
	Risks							Current Score	Target Score	
2. Lack of sti	. Lack of available resource to produce and deliver identified strategies Lack of strategic direction leads to speculative development that undermines function of town centres. Risk entry carried over from the 2023/24 Council Delivery Plan.						5	5	1	

			ı					ı			
	Local Plan Review		Due	Due Date 31-Dec-2027		Origina	al Date	31-De	c-2027		
Project Summary	To undertake an update of the Council's statutory Local Plan as agreed in pr	inciple by Ca	binet in Janua	ary 2024.		•					
Latest Update Up											
Milestone		Due Date	Complete	Note							
01. In princip	01. In principle approval that Local Plan review is undertaken.  16-Jan- 2024  Yes Approved by Cabinet in January 2024.										
02. Approval	of Local Development Scheme.	14-Jan- 2025	Yes	Approved by	Cabinet in January 2025	5.					
03. Notice of	start of plan-making given to Secretary of State.	30-Jun- 2025	No	Due date entered in line with approved LDS.							
04. Complete	e 'Gateway 1' advisory assessment.	30-Sep- 2025	No	Due date en	tered in line with approve	ed LDS.					
05. Complete	25. Complete first mandatory public consultation.  30-Nov- 2025  No Due date entered in line with approved LDS.										
06. Complete	e 'Gateway 2' advisory assessment.	30-Sep- 2026	No	Due date en	tered in line with approve	ed LDS.					
07. Complete	e second mandatory public consultation.	30-Nov- 2026	No	Due date en	tered in line with approve	ed LDS.					
08. Complete	e 'Gateway 3' assessment and submit for examination.	28-Feb- 2027	No	Due date entered in line with approved LDS.							
09. Receipt o	of examination outcome.	30-Nov- 2027	No	Due date en	tered in line with approve	oved LDS.					
10. Finalisati	on and adoption of digital plan.	31-Dec- 2027	No	Due date en	tered in line with approve	ved LDS.					
Risks							Original Score	Current Score	Target Score		
<ul> <li>Governmer</li> <li>Failure to re recruitment ( area.</li> <li>Internal con</li> </ul>	nt fails to provide regulations and guidance in a timely fashion.  It introduces different or new or substantive reforms to the planning system are tain/recruit sufficiently experienced officers to implement required programme (Autumn 2024) with limited interest in the role due to salary vs experience expensives that delay putting necessary resources in place in a timely fashion.  Interest resource to accomplish the Local Plan update.	of work. We	were unsucc			_	5	5	3		

- Lack/confliction of direction and vision from Council.			
- Failure to secure funding to resource the process.			
- Failure to obtain political and / or Government approval at key stages or gateways.			
- Government intervention if inadequate progress is made upon Local Plan Review.			
- Inadequate guidance leads to scheme outcomes that do not appropriately respond to, or contribute towards, corporate objectives and priorities of			
climate change, environment, economy and place.			
- Poor scheme outcomes that do not appropriately respond to local character and context.			
- Adverse appeal findings on other/non-Local Plan sites if progress on the Local Plan Review is delayed or stalled.			

	Pay on Exit Parking		Due	Date	31-Mar-2026	Origina	al Date	31-Ma	r-2026	
Project Summary										
Latest Update	10-Feb-2025 A full implementation programme, with changes being phased on a town-by-town basis, was agreed in December 2024 with some minor modifications. Work to replace existing parking machines is scheduled to start mid-February 2025 and to be completed by the end of March 2025. The update of TROs is ongoing, with the majority due to become effective mid-February 2025. The TROs for Norton Common and Hitchin Swimming & Fitness Centre are due to become effective a little later by the end of March 2025. As parking machines are replaced, relevant entrance and information signage will be updated to reflect the changes in payment options. Existing tariff boards will be temporarily updated to reflect the new tariffs coming into effect from April 2025, with the design and installation of new tariff boards expected to happen between May and July 2025, although this is still to be agreed with the contractor. Therefore, works expected to be fully completed by March 2026 in line with approved Capital funding. Key risks are our ability to bring the separate project elements together (i.e., installation of parking machines, entrance/information signage, and tariff boards) and negative public reaction to changes and disruption during works. The latter is being managed in partnership with the contractor via a comprehensive communications plan., with targeted comms coinciding with the phased town-by-town programme. Overall, the assessed project risk level remains 'low'.									
Milestone		Due Date	Complete	Note						
Procure supp	plier to replace tariff boards.	30-Aug- 2024	Yes	Procuremen	t complete. Supplier app	ointed on 2 Se	eptember 202	24.		
Draft implem	nentation programme received from contractor.	30-Nov- 2024	Yes							
Full impleme	entation programme agreed with contractor.	31-Dec- 2024	Yes	modification		greed in December 2024 with some minor ebruary 2025. Installation of new parking machines 025.				
Update TRO	os.	14-Feb- 2025	Yes	effective on payment, vir	18 February 2025. Updatual permits and season	2025. The majority of updated TROs became ated TROs introduced alternative methods of a tickets, and reviewed the definitions and length of s within the Council's car parks.				
	ne - Commence installation of new parking machines on a town-by-town with new entrance/information signage.	17-Feb- 2025	Yes	Rollout commenced in Hitchin.						
	ne - Complete installation of new parking machines and new ormation signage.	31-Mar- 2025	No							
New milesto	ne - Norton Common and Hitchin Swimming & Fitness Centre TROs updated.	31-Mar- 2025	No							
New milestone - Installation of new tariff boards completed.  31-Jul- 2025  No										
	Risks						Original Score	Current Score	Target Score	
2. Inability to 3. Negative p 4. Loss of ind 5. Failure to	aplications of selected scheme.  In procure suppliers within approved budget (no longer a risk, as procured supply public reaction to changes and disruption during works.  It is come during associated works.  It is to gether separate project elements to achieve seamless project delivery arried over from the 2023/24 Council Delivery Plan.		udget).			<b>⊘</b>	1	1	1	